

PROCUREMENT DIVISION WEEKLY REPORT FOR  
PERIOD ENDING 23 FEBRUARY 1983

1. Progress Report of Tasks Assigned by the DCI/DDCI:

No tasks assigned during this reporting period.

2. Items or Events of Major Interest that have Occurred  
During the Preceding Week:

STAT

Screen Room: The electrical subcontractor is now on stop work order pending authorization of changes for partitions. Changes are currently awaiting definitization by Real Estate & Construction Division (RECD). The shielded enclosure installation subcontract has also been stopped pending RECD approval of the method of hanging it from the ceiling of the existing structure. The electrical delays will probably cause a day for day slip on the current completion date of 30 March. If we go with partitions, the date will slip to 15 May. The method of hanging the shielded enclosure will probably be resolved on 23 February. (U)

STAT

3. Significant Events Anticipated During the Coming Week:

None.

STAT